

DEPARTMENT OF THE ARMY

NORTH ATLANTIC DIVISION, US ARMY CORPS OF ENGINEERS FORT HAMILTON MILITARY COMMUNITY BROOKLYN, NEW YORK 11252-6700

DEC 11 2012

CENAD-PD-PP

MEMORANDUM FOR Commander, New York District, ATTN: CENAN-PL

SUBJECT: Review Plan Approval for Atlantic Coast of Long Island, Jones Inlet to East Rockaway Inlet, Long Beach Island, New York, Hurricane And Storm Damage Reduction, Limited Reevaluation Report

- 1. The attached Review Plan for the subject study has been prepared in accordance with EC 1165-2-209, Civil Works Review Policy.
- 2. The Review Plan has been coordinated with the Coastal Storm Damage Reduction Planning Center of Expertise of the North Atlantic Division, which is the lead office to execute this plan. For further information, contact Mr. Larry Cocchieri at 347-370-4571. The Review Plan includes independent external peer review.
- 3. I hereby approve this Review Plan, which is subject to change as study circumstances require, consistent with study development under the Project Management Business Process. Subsequent revisions to this Review Plan or its execution will require new written approval from this office.

Encl

KENT D. SAVRE Colonel, EN

Commanding

REVIEW PLAN

Atlantic Coast of Long Island
Jones Inlet to East Rockaway Inlet
Long Beach Island, New York
Hurricane And Storm Damage Reduction
Limited Reevaluation Report
CENAN

MSC Approval Date: 11 January 2008 Last Revision Date: 15 November 2012



REVIEW PLAN

Atlantic Coast of Long Island Jones Inlet to East Rockaway Inlet Long Beach Island, New York Hurricane And Storm Damage Reduction Limited Reevaluation Report TABLE OF CONTENTS

1.	PURPOSE AND REQUIREMENTS	3
2.	REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATIO	
3.	STUDY INFORMATION	3
4.	DISTRICT QUALITY CONTROL (DQC)	6
5.	AGENCY TECHNICAL REVIEW (ATR)	7
6.	INDEPENDENT EXTERNAL PEER REVIEW (IEPR)	9
7.	POLICY AND LEGAL COMPLIANCE REVIEW	11
8.	COST ENGINEERING DIRECTORY OF EXPERTISE (DX) REVIEW AN	ID CERTIFICATION11
9.	MODEL CERTIFICATION AND APPROVAL	11
10.	REVIEW SCHEDULES AND COSTS	12
11.	PUBLIC PARTICIPATION	13
12.	REVIEW PLAN APPROVAL AND UPDATES	13
13.	REVIEW PLAN POINTS OF CONTACT	13
ATT	ACHMENT 1: TEAM ROSTERS	Error! Bookmark not defined.
ATT	ACHMENT 2: SAMPLE STATEMENT OF TECHNICAL REVIEW FOR	DECISION DOCUMENTS Error!
Boo	kmark not defined.	
ATT	ACHMENT 3: REVIEW PLAN REVISIONS	Error! Bookmark not defined.
ATT	ACHMENT 4: ACRONYMS AND ABBREVIATIONS	Error! Bookmark not defined.

1. PURPOSE AND REQUIREMENTS

Purpose. This Review Plan defines the scope and level of peer review for the Atlantic Coast of Long Island, Jones Inlet to East Rockaway Inlet, Long Beach Island, New York, Hurricane And Storm Damage Reduction, Limited Reevaluation Report

- a. References
 - (1) Engineering Circular (EC) 1165-2-209, Civil Works Review Policy, 31 Jan 2010
 - (2) EC 1105-2-412, Assuring Quality of Planning Models, 31 Mar 2010
 - (3) Engineering Regulation (ER) 1110-1-12, Quality Management, 30 Sep 2006
 - (4) ER 1105-2-100, Planning Guidance Notebook, Appendix H, Policy Compliance Review and Approval of Decision Documents, Amendment #1, 20 Nov 2007
 - (5) Atlantic Coast of Long Island, Jones Inlet to East Rockaway Inlet, Long Beach Island, New York, Hurricane And Storm Damage Reduction, Limited Reevaluation Report Project Management Plan (PMP)
 - (6) New York District Quality Management Plan
- b. Requirements. This review plan was developed in accordance with EC 1165-2-209, which establishes an accountable, comprehensive, life-cycle review strategy for Civil Works products by providing a seamless process for review of all Civil Works projects from initial planning through design, construction, and operation, maintenance, repair, replacement and rehabilitation (OMRR&R). The EC outlines four general levels of review: District Quality Control/Quality Assurance (DQC), Agency Technical Review (ATR), Independent External Peer Review (IEPR), and Policy and Legal Compliance Review. In addition to these levels of review, decision documents are subject to cost engineering review and certification (per EC 1165-2-209) and planning model certification/approval (per EC 1105-2-412).

2. REVIEW MANAGEMENT ORGANIZATION (RMO) COORDINATION

The RMO is responsible for managing the overall peer review effort described in this Review Plan. The RMO for decision documents is typically either a Planning Center of Expertise (PCX) or the Risk Management Center (RMC), depending on the primary purpose of the decision document. The RMO for the peer review effort described in this Review Plan is the PCX-CSDR (the "Coastal PCX").

The RMO will coordinate with the Cost Engineering Directory of Expertise (DX) to ensure the appropriate expertise is included on the review teams to assess the adequacy of cost estimates, construction schedules and contingencies. *There are no other PCX's necessary.*

3. STUDY INFORMATION

a. Decision Document. The document is Atlantic Coast of Long Island, Jones Inlet to East Rockaway Inlet, Long Beach Island, New York, Hurricane And Storm Damage Reduction, Limited Reevaluation Report.

Following approval of the 1995 Feasibility Report, the 1996 Water Resources and Development Act (WRDA) authorized the project for construction. Due to a change in Federal policy regarding the budgeting of hurricane and storm damage projects that include a beach nourishment component, the Pre-Construction Engineering and Design Phases were not initiated immediately subsequent to

the authorization of the project recommended by the 1995 Feasibility Report. It should also be noted that WRDA 1999 changed the cost sharing for beach nourishment projects; however, the cost-sharing of this project was not affected because it was previously authorized.

The level of approval for the document is the Chief of Engineers and will require Congressional authorization. The National Environmental Policy Act (NEPA) documentation will be an Environmental Impact Statement (EIS) which will be prepared along with the document.

b. Study/Project Description. The barrier island of Long Beach, New York is located on the Atlantic Coast of Long Island, New York, between Jones Inlet and East Rockaway Inlet. The area lies within Nassau County, New York. The Long Beach Island, New York Final Feasibility Report With Final Environmental Impact Statement for Storm Damage Reduction (Feasibility Report) was completed in February 1995 (Record of Decision (ROD) in March 1998). The Long Beach Project is a storm damage reduction project, which has been designed to provide protection against wave attack and inundation for homes and businesses along 6.4 miles of oceanfront, including the Town of Hempstead (Point Lookout and Lido Beach), Nassau County (Nickerson Beach), and the City of Long Beach for storms with a recurrence interval of 100 years. This area has been subject to major flooding during storms, causing damage to structures along the barrier island. Over the years, continued erosion particularly in the eastern areas, has resulted in a reduction in the height and width of the beachfront, which has increased the potential for storm damages.

The Limited Reevaluation Report (LRR) serves as a decision document for budgeting for and construction of the Long Beach Island, New York Storm Damage Reduction Project. It addresses relevant changes in the existing condition that have occurred since the Long Beach Island, New York Final Feasibility Report With Final Environmental Impact Statement for Storm Damage Reduction (Feasibility Report) was completed in February 1995. It demonstrates that the plan recommended in the Feasibility Report is economically justified and environmentally acceptable, in accordance with policy. The LRR documents refinements for cost effectiveness and better acceptability to local interests. It also serves as the basis for a Project Cooperation Agreement (PCA) between the Federal Government and the non-Federal Sponsor (in this case, the New York State Department of Environmental Conservation, "NYSDEC"), to implement a storm damage reduction project with a 50-year project life, to be accomplished via initial construction and periodic beach fill nourishment at 5-year intervals. Changes proposed to the Feasibility Recommended Plan from this report are incorporated into the revised Recommended Plan via this LRR. Work on the LRR is on-going, to update the recommended plan to current existing conditions.

c. Factors Affecting the Scope and Level of Review.

This section addresses the factors affecting the risk informed decisions on the appropriate scope and level of review. The discussion is intended to be detailed enough to assess the level and focus of review and support the PDT, the PCX, and vertical team decisions on the appropriate level of review and types of expertise represented on the various review teams. Bulleted issues are addressed as follows:

• If parts of the study will likely be challenging (with some discussion as to why and why not and, if so, in what ways – consider technical, institutional, and social challenges, etc.):

This study is challenging. The study area is large, but the study is re-evaluating basic measures such as:

- 29,000 linear feet of beach fill and generally extends from the eastern end of the barrier island at Point Lookout to the western boundary of the City of Long Beach (including an incidental taper into East Atlantic Beach). This (draft) plan consists of the following elements, which are subject to change following update to current existing conditions:
- a dune with a top elevation of + 15 ft above NGVD, a top width of 25 ft, and landward and seaward slopes of 1V:5H along the entire project area except where the City of Long Beach boardwalk is located;
- sand barrier located directly beneath the City of Long Beach boardwalk with a 25 ft crest width at elevation +15.0' NGVD with a 1V:3H landward slope and 1V:5H seaward slope except at boardwalk seaside ramp locations, where it has a 1V:2.5H landward and seaward slope. The toe of the sand barrier will extend approximately 15 ft seaward of the boardwalk;
- a beach berm extending 110 ft from the seaward toe of the recommended dune or sand barrier at an elevation of +10 ft NGVD, then gradually sloping approximately between 1V:20H (Point Lookout) and 1V:35H (Long Beach and Lido Beach) to match the existing bathymetry;
- a total sand fill quantity of 6,600,000 cy for the initial beach fill placement, including tolerance, overfill and advanced nourishment;
- planting of 12 acres of dune grass and installation of 47,000 lf of sand fence;
- construction of 12 timber dune walkovers (including 8 ADA and 1 extending from the boardwalk), 12 gravel surface dune walkovers, 8 extensions of existing dune walkovers, 8 gravel surface vehicle accessways, 2 swing gate vehicle access structures, 1 timber raised vehicle accessway, reconstruction of 1 lifeguard headquarters, construction of timber retaining walls around: 5 existing comfort stations, 2 comfort/lifeguard stations, and 1 lifeguard headquarters (including the existing concession stands); replacement of 11,000 LF of boardwalk deck with composite wood;
- rehabilitation of 17 of the existing groins, plus the rehabilitation and 100-ft extension of the
 existing terminal groin at Point Lookout (18 structures total);
- 7 newly constructed groins at the eastern end of the island (3 of which are deferred construction to be built in the future if required);
- creation of 5,000 If of bird nesting and foraging area for piping plovers and least terns (within the Town of Hempstead)
- advanced nourishment to ensure the integrity of the initial beach fill design;
- and periodic nourishment of approximately 1,726,000 cy of beach fill material at 5 year intervals for the 50 year life of the project.

A preliminary risk assessment of where the project risks are likely to occur and what the
magnitude of those risks might be (e.g. what are the uncertainties and how might they
affect the success of the project):

There are only two anticipated risks: 1) the unpredictability of the number and severity of future storm events impacting and 2) funding uncertainty.

- If the project will be justified by life safety or if the project likely involves significant threat to human life/safety assurance, consider at minimum the safety assurance measures described in EC 1165-2-209 including, but not necessarily limited to, the consequences of non-performance of project economics, the environmental and social well-being (public safety and social justice); residual risk; uncertainty due to climate variability, etc.: Since dune and berm beachfill cross-sections are included as possible structural solutions and are subject to design exceedence, a Safety Assurance Review (SAR) as part of a Type I IEPR is warranted due to the potential for risk to life safety involved in any CSDR study.
- If there is a request by the Governor of an affected state for a peer review by independent experts: There has not been such a request.
- If the project is likely to involve significant public dispute as to the size, nature, or effects of the project: Public dispute is likely
- If the project is likely to involve significant public dispute as to the economic or environmental cost or benefit of the project: It is anticipated that public issues may be significant and would require the preparation of an Environmental Impact Statement.
- If information in the decision document or anticipated project design is likely to be based on novel methods, involve the use of innovative materials or techniques, present complex challenges for interpretation, contain precedent-setting methods or models, or present conclusions that are likely to change prevailing practices: Standard methods of analysis will be employed including well-documented techniques for evaluating coastal and fluvial processes.
- If the project design is anticipated to require redundancy, resiliency, and/or robustness, unique
 construction sequencing, or reduced or overlapping design construction schedule: The project is
 likely to utilize standard equipment. The anticipated plan is expected to require redundancy,
 unusual resiliency and/or robustness, unique construction sequencing or reduced or overlapping
 design construction schedule.
- **b. In-Kind Contributions.** The in-kind products and analyses to be provided by the non-Federal sponsor, the New York State Department of Environmental Conservation, include coordination in such matters as soliciting public involvement and local cost sharing support.

4. DISTRICT QUALITY CONTROL (DQC)

All decision documents (including supporting data, analyses, environmental compliance documents, etc.) shall undergo DQC. DQC is an internal review process of basic science and engineering work products focused on fulfilling the project quality requirements defined in the Project Management Plan

(PMP). The home district shall manage DQC. Documentation of DQC activities is required and should be in accordance with the Quality Manual of the District and the home MSC.

- a. Documentation of DQC. District Quality Control will be documented through the use of a Quality Control Report, which is managed in the New York District and signed by those members performing the DQC as well as the Division Chiefs of the major technical offices responsible for producing this report.
- **b. Products to Undergo DQC.** Interim and final products and ultimately the Feasibility report and appendices and the EIS
- c. Required DQC Expertise. The expertise of the DQC review team will consist of Section Chiefs and subject matter experts or regional technical specialists in the fields of Plan Formulation, NEPA compliance, and Engineering Design and Analysis as well as Real Estate.

5. AGENCY TECHNICAL REVIEW (ATR)

ATR is mandatory for all decision documents (including supporting data, analyses, environmental compliance documents, etc.). The objective of ATR is to ensure consistency with established criteria, guidance, procedures, and policy. The ATR will assess whether the analyses presented are technically correct and comply with published USACE guidance, and that the document explains the analyses and results in a reasonably clear manner for the public and decision makers. ATR is managed within USACE by the designated RMO and is conducted by a qualified team from outside the home district that is not involved in the day-to-day production of the project/product. ATR teams will be comprised of senior USACE personnel and may be supplemented by outside experts as appropriate. The ATR team lead will be from outside the home MSC.

a. Products to Undergo ATR. ATR will be conducted on the draft re-evaluation report (including NEPA and supporting documentation) and final report (including NEPA and supporting documentation). Additional ATR of key technical and interim products, MSC-specific milestone documentation, and In-Progress Review (IPR) documentation, if such documentation becomes necessary, should occur depending on the study needs and the requirements of MSC/District Quality Management Plans. Where practicable, technical products that support subsequent analyses will be reviewed prior to being used in the study and may include: surveys & mapping, hydrology & hydraulics, coastal engineering, geotechnical investigations, economic, environmental, cultural, and social inventories, annual damage and benefit estimates, cost estimates, real estate requirements etc.

b. Required ATR Team Expertise.

An ATR Team Leader and four technical disciplines were determined to be appropriate for review of the products leading to the feasibility report and EA including: plan formulation, economics, environmental resources, and coastal engineering. All should be well versed in the conduct of coastal storms risk management studies. Reviewers should be from outside the project district and the review lead should be from outside the project MSC.

ATR Team Members/Disciplines	Expertise Required
ATR Lead	The ATR lead should be a senior professional with extensive

	experience in preparing Civil Works decision documents and conducting ATR. The lead should also have the necessary skills and experience to lead a virtual team through the ATR process. Typically, the ATR lead will also serve as a reviewer for a specific discipline (such as planning, economics, environmental resources, etc).
Plan Formulation	The Planning reviewer should be a senior water resources planner with experience in the plan formulation process. The reviewer should be familiar with evaluation of alternative plans for coastal storms risk management projects.
Economics	The economics reviewer should be a senior water resource economist with experience in coastal storms risk management projects.
Environmental Resources	The environmental resources reviewer should be a senior NEPA compliance specialist with experience in coastal storms risk management projects, particularly projects in urbanized coastal areas.
Coastal Engineering	The coastal engineering reviewer should be a senior engineer with experience with coastal storms risk management projects, particularly projects in urbanized coastal areas.

- c. Documentation of ATR. DrChecks review software will be used to document all ATR comments, responses and associated resolutions accomplished throughout the review process. Comments should be limited to those that are required to ensure adequacy of the product. The four key parts of a quality review comment will normally include:
 - (1) The review concern identify the product's information deficiency or incorrect application of policy, guidance, or procedures;
 - (2) The basis for the concern cite the appropriate law, policy, guidance, or procedure that has not been properly followed;
 - (3) The significance of the concern indicate the importance of the concern with regard to its potential impact on the plan selection, recommended plan components, efficiency (cost), effectiveness (function/outputs), implementation responsibilities, safety, Federal interest, or public acceptability; and
 - (4) The probable specific action needed to resolve the concern identify the action(s) that the reporting officers must take to resolve the concern.

In some situations, especially addressing incomplete or unclear information, comments may seek clarification in order to then assess whether further specific concerns may exist.

The ATR documentation in DrChecks will include the text of each ATR concern, the PDT response, a brief summary of the pertinent points in any discussion, including any vertical team coordination (the vertical team includes the district, RMO, MSC, and HQUSACE), and the agreed upon resolution. If an ATR concern cannot be satisfactorily resolved between the ATR team and the PDT, it will be elevated to the vertical team for further resolution in accordance with the policy issue resolution process described in either ER 1110-1-12 or ER 1105-2-100, Appendix H, as appropriate. Unresolved

concerns can be closed in DrChecks with a notation that the concern has been elevated to the vertical team for resolution.

At the conclusion of each ATR effort, the ATR team will prepare a Review Report summarizing the review. Review Reports will be considered an integral part of the ATR documentation and shall:

- Identify the document(s) reviewed and the purpose of the review;
- Disclose the names of the reviewers, their organizational affiliations, and include a short paragraph on both the credentials and relevant experiences of each reviewer;
- Include the charge to the reviewers;
- Describe the nature of their review and their findings and conclusions;
- Identify and summarize each unresolved issue (if any); and
- Include a verbatim copy of each reviewer's comments (either with or without specific attributions), or represent the views of the group as a whole, including any disparate and dissenting views.

ATR may be certified when all ATR concerns are either resolved or referred to the vertical team for resolution and the ATR documentation is complete. The ATR Lead will prepare a Statement of Technical Review certifying that the issues raised by the ATR team have been resolved (or elevated to the vertical team). A Statement of Technical Review should be completed, based on work reviewed to date, for the draft report and final report. A sample Statement of Technical Review is included in Attachment 2.

6. INDEPENDENT EXTERNAL PEER REVIEW (IEPR)

IEPR may be required for decision documents under certain circumstances. IEPR is the most independent level of review, and is applied in cases that meet certain criteria where the risk and magnitude of the proposed project are such that a critical examination by a qualified team outside of USACE is warranted. A risk-informed decision, as described in EC 1165-2-209, is made as to whether IEPR is appropriate. IEPR panels will consist of independent, recognized experts from outside of the USACE in the appropriate disciplines, representing a balance of areas of expertise suitable for the review being conducted. There are two types of IEPR:

- Type I IEPR. Type I IEPR reviews are managed outside the USACE and are conducted on project studies. Type I IEPR panels assess the adequacy and acceptability of the economic and environmental assumptions and projections, project evaluation data, economic analysis, environmental analyses, engineering analyses, formulation of alternative plans, methods for integrating risk and uncertainty, models used in the evaluation of environmental impacts of proposed projects, and biological opinions of the project study. Type I IEPR will cover the entire decision document or action and will address all underlying engineering, economics, and environmental work, not just one aspect of the study. For decision documents where a Type II IEPR (Safety Assurance Review) is anticipated during project implementation, safety assurance shall also be addressed during the Type I IEPR per EC 1165-2-209.
- Type II IEPR. Type II IEPR, or Safety Assurance Review (SAR), are managed outside the USACE
 and are conducted on design and construction activities for hurricane, storm, and flood risk
 management projects or other projects where existing and potential hazards pose a significant
 threat to human life. Type II IEPR panels will conduct reviews of the design and construction

activities prior to initiation of physical construction and, until construction activities are completed, periodically thereafter on a regular schedule. The reviews shall consider the adequacy, appropriateness, and acceptability of the design and construction activities in assuring public health safety and welfare.

- a. **Decision on IEPR.** the Long Beach Reevaluation will require IEPR because the estimated cost of the project, including mitigation costs, exceeds \$45 million. Type II IEPR/SAR is currently planned; however, the need for SAR will be revisited in a follow-on, implementation phase review plan.
- **b. Products to Undergo Type I IEPR**. The product to undergo IEPR will be the draft re-evaluation report.
- c. Required Type I IEPR Panel Expertise. Four technical disciplines were determined to be appropriate for review of the draft feasibility report and EA including: plan formulation, economics, environmental resources, and coastal engineering. All should be well versed in the conduct of coastal storms risk management studies. Reviewers will be a panel from an Outside Eligible Organization (OEO).

IEPR Disciplines	Expertise Required	
Plan Formulation	The Planning reviewer should be a senior water resources planner with experience in the plan formulation process. The reviewer should be familiar with evaluation of alternative plans for coastal storms risk management projects.	
Economics	The economics reviewer should be a senior water resource economist with experience in coastal storms risk management projects.	
Environmental Resources	The environmental resources reviewer should be a senior NEPA compliance specialist with experience in coastal storms risk management projects, particularly projects in urbanized coastal areas.	
Coastal Engineering	The coastal engineering reviewer should be a senior engineer with experience with coastal storms risk management projects, particularly projects in urbanized coastal areas.	

- d. Documentation of Type I IEPR. The IEPR panel will be selected and managed by an Outside Eligible Organization (OEO) per EC 1165-2-209, Appendix D. Panel comments will be compiled by the OEO and should address the adequacy and acceptability of the economic, engineering and environmental methods, models, and analyses used. IEPR comments should generally include the same four key parts as described for ATR comments in Section 4.d above. The OEO will prepare a final Review Report that will accompany the publication of the final decision document and shall:
 - Disclose the names of the reviewers, their organizational affiliations, and include a short paragraph on both the credentials and relevant experiences of each reviewer;
 - Include the charge to the reviewers;
 - Describe the nature of their review and their findings and conclusions; and

Include a verbatim copy of each reviewer's comments (either with or without specific attributions), or represent the views of the group as a whole, including any disparate and dissenting views.

The final Review Report will be submitted by the OEO no later than 60 days following the close of the public comment period for the draft decision document. USACE shall consider all recommendations contained in the Review Report and prepare a written response for all recommendations adopted or not adopted. The final decision document will summarize the Review Report and USACE response. The Review Report and USACE response will be made available to the public, including through electronic means on the internet.

7. POLICY AND LEGAL COMPLIANCE REVIEW

All decision documents will be reviewed throughout the study process for their compliance with law and policy. Guidance for policy and legal compliance reviews is addressed in Appendix H, ER 1105-2-100. These reviews culminate in determinations that the recommendations in the reports and the supporting analyses and coordination comply with law and policy and warrant approval or further recommendation to higher authority by the home MSC Commander. DQC and ATR augment and complement the policy review processes by addressing compliance with pertinent published Army policies, particularly policies on analytical methods and the presentation of findings in decision documents.

8. COST ENGINEERING DIRECTORY OF EXPERTISE (DX) REVIEW AND CERTIFICATION

All decision documents shall be coordinated with the Cost Engineering DX, located in the Walla Walla District. The DX will assist in determining the expertise needed on the ATR team and Type I IEPR team and in the development of the review charge(s). The DX will also provide the Cost Engineering DX certification. The RMO is responsible for coordination with the Cost Engineering DX.

9. MODEL CERTIFICATION AND APPROVAL

EC 1105-2-412 mandates the use of certified or approved models for all planning activities to ensure the models are technically and theoretically sound, compliant with USACE policy, computationally accurate, and based on reasonable assumptions. Planning models, for the purposes of the EC, are defined as any models and analytical tools that planners use to define water resources management problems and opportunities, to formulate potential alternatives to address the problems and take advantage of the opportunities, to evaluate potential effects of alternatives and to support decision making. The use of a certified/approved planning model does not constitute technical review of the planning product. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC, ATR, and IEPR.

EC 1105-2-412 does not cover engineering models used in planning. The responsible use of well-known and proven USACE developed and commercial engineering software will continue and the professional practice of documenting the application of the software and modeling results will be followed. As part of the USACE Scientific and Engineering Technology (SET) Initiative, many engineering models have been identified as preferred or acceptable for use on Corps studies and these models should be used whenever appropriate. The selection and application of the model and the input and output data is still the responsibility of the users and is subject to DQC, ATR, and IEPR.

a. Planning Models. The following planning models are anticipated to be used in the development of the decision document:

Model Name and Version	Brief Description of the Model and How It Will Be Applied in the Study	Certification / Approval Status
TBD	Environmental Model	TBD
Spreadsheet model	Commonly-used Application that calculates coastal damages to an inventory of structures	Not certified

b. Engineering Models. The following engineering models are anticipated to be used in the development of the decision document:

Model Name and Version	Brief Description of the Model and How It Will Be Applied in the Study	Approval Status
STWave: model of wave climate	This is a widely-used model. This is a software model that takes historic wind, fetch, and wave data to simulate the wave climate along a shoreline and probabilistically predict wave action and surge elevations into the future.	not certified; CoP-preferred
spreadsheet model for storm damages on bulkheads and structures behind them	This is widely used by New York District. This model uses wave equations and assumptions of wave scour from the USACE Shore Protection Model, and wave overtopping equations recommended in USACE EM-1110-2-1614 "Design of Coastal Revetments, Seawalls, and Bulkheads" to simulate failure conditions for bulkheads and wave undermining of roads.	not certified and not CoP- listed, referenced in Shore Protection Manual
EDUNE	This is widely used by New York District. This model calculates erosion and wave climate prediction, and is based on the equilibrium profile theory, as is the Corps model, SBEACH. The erosion prediction is utilized in simulating structure undermining.	not certified and not CoP- listed; developed after the Shore Protection Manual

10. REVIEW SCHEDULES AND COSTS

- a. ATR Schedule and Cost. The estimated schedule for ATR has ATR next taking place for the submission of the draft report, in 2014. The ATR budget of \$50,000 includes participation of the ATR Lead in milestone conferences and the Civil Works Review Board (CWRB) meeting to address the ATR process and any significant and/or unresolved ATR concerns.
- **b. Type I IEPR Schedule and Cost.** The estimated schedule for IEPR has IEPR taking place for the submission of the draft report, in 2015. The IEPR budget of \$250,000 includes participation of the

IEPR Lead in the Civil Works Review Board (CWRB) meeting to address the IEPR process and any significant and/or unresolved IEPR concerns.

c. c. Model Certification/Approval Schedule and Cost. Not-Applicable

11. PUBLIC PARTICIPATION

There have been and will be opportunities for public comment. Public comments and questions will be made available in the final EIS. The EIS will be scoped in accordance with regulation.

12. REVIEW PLAN APPROVAL AND UPDATES

The CENAD Commander is responsible for approving this Review Plan. The Commander's approval reflects vertical team input (involving district, MSC, RMO, and HQUSACE members) as to the appropriate scope and level of review for the decision document. Like the PMP, the Review Plan is a living document and may change as the study progresses. The home district is responsible for keeping the Review Plan up to date. Minor changes to the review plan since the last MSC Commander approval are documented in Attachment 3. Significant changes to the Review Plan (such as changes to the scope and/or level of review) should be re-approved by the MSC Commander following the process used for initially approving the plan. The latest version of the Review Plan, along with the Commanders' approval memorandum, should be posted on the Home District's webpage. The latest Review Plan should also be provided to the RMO and home MSC.

13. REVIEW PLAN POINTS OF CONTACT

Public questions and/or comments on this review plan can be directed to the following points of contact:

- TBD
- Christopher Ricciardi, MSC, 347-370-4534
- Lawrence Cocchieri, RMO, 347-370-4571

ATTACHMENT 1: TEAM ROSTERS

Project Manager	TBD	
Chief, Coastal Section	Steve Couch	
Project Planner	TBD	
Coastal Engineer	TBD	
Technical Manager		
Economist	TBD	
Biologist	TBD	
Chief, Environmental	TBD	
Section		
Cultural Specialist	TBD	
Real Estate Specialist	TBD	

ATR Team Members to be designated by the PCX - CSDR

ATTACHMENT 2: SAMPLE STATEMENT OF TECHNICAL REVIEW FOR DECISION DOCUMENTS

COMPLETION OF AGENCY TECHNICAL REVIEW

The Agency Technical Review (ATR) has been completed for the https://example.com/location. The ATR was conducted as defined in the project's Review Plan to comply with the requirements of EC 1165-2-209. During the ATR, compliance with established policy principles and procedures, utilizing justified and valid assumptions, was verified. This included review of: assumptions, methods, procedures, and material used in analyses, alternatives evaluated, the appropriateness of data used and level obtained, and reasonableness of the results, including whether the product meets the customer's needs consistent with law and existing US Army Corps of Engineers policy. The ATR also assessed the District Quality Control (DQC) documentation and made the determination that the DQC activities employed appear to be appropriate and effective. All comments resulting from the ATR have been resolved and the comments have been closed in DrChecks***

SIGNATURE	
Name	Date
ATR Team Leader	
Office Symbol/Company	
CICNATUDE	
SIGNATURE	D
Name Pair	Date
Project Manager	
Office Symbol	
SIGNATURE	
Name	Date
Architect Engineer Project Manager ¹	
Company, location	
SIGNATURE	
Name	Date
Review Management Office Representative	
Office Symbol	
CERTIFICATION OF AGENCY	
Significant concerns and the explanation of the resolution are as <i>their resolution</i> .	s follows: <u>Describe the major technical concerns and</u>
As noted above, all concerns resulting from the ATR of the pro	ject have been fully resolved.
SIGNATURE	
Name	Date
Chief, Engineering Division	
Office Symbol	
CICALATURE	
NRT/VATT/RF.	
SIGNATURE Name	Date
Name Name	Date
Name Chief, Planning Division	Date
Name Name	Date

Only needed if some portion of the ATR was contracted

ATTACHMENT 3: REVIEW PLAN REVISIONS

Revision Date	Description of Change	Page / Paragraph Number

CENAN-EN

19 November 2012

MEMORANDUM FOR RECORD

SUBJECT: Limited Reevaluation Report (Post-Feasibility) for the island of Long Beach, NY, Coastal Storm Risk Management—Risk Informed Assessment of Significant Threat to Human Life

1. Study/Project Information.

The barrier island of Long Beach, New York is located on the Atlantic Coast of Long Island, New York, between Jones Inlet and East Rockaway Inlet. The area lies within Nassau County, New York. The Long Beach Island, New York Final Feasibility Report With Final Environmental Impact Statement for Storm Damage Reduction (Feasibility Report) was completed in February 1995 (Record of Decision (ROD) in March 1998). The Long Beach Project is a storm damage reduction project, which has been designed to provide protection against wave attack and inundation for homes and businesses along 6.4 miles of oceanfront, including the Town of Hempstead (Point Lookout and Lido Beach), Nassau County (Nickerson Beach), and the City of Long Beach for storms with a recurrence interval of 100 years. This area has been subject to major flooding during storms, causing damage to structures along the barrier island. Over the years, continued erosion particularly in the eastern areas, has resulted in a reduction in the height and width of the beachfront, which has increased the potential for storm damages.

The Limited Reevaluation Report (LRR) serves as a decision document for budgeting for and construction of the Long Beach Island, New York Storm Damage Reduction Project. It addresses relevant changes in the existing condition that have occurred since the Long Beach Island, New York Final Feasibility Report With Final Environmental Impact Statement for Storm Damage Reduction (Feasibility Report) was completed in February 1995. It demonstrates that the plan recommended in the Feasibility Report is economically justified and environmentally acceptable, in accordance with policy. The LRR documents refinements for cost effectiveness and better acceptability to local interests. It also serves as the basis for a Project Participation Agreement (PPA) between the Federal Government and the non-Federal Sponsor (in this case, the New York State Department of Environmental Conservation, "NYSDEC"), to implement a storm damage reduction project, to be accomplished via initial construction and periodic beach fill nourishments. Changes proposed to the Feasibility Recommended Plan from this report are incorporated into the revised Recommended Plan via this LRR. Work on the LRR is on-going, to update the recommended plan to current existing conditions.

2. Study/Project Description. The LRR selected storm damage reduction plan as of 26 August 2005 includes 29,000 linear feet of beach fill and generally extends from the eastern end of the barrier island at Point Lookout to the western boundary of the City of Long Beach (including an incidental taper into East Atlantic Beach). This (draft) plan consists of the following elements, which are subject to change following update to current existing conditions:

SUBJECT: Limited Reevaluation Report (Post-Feasibility) for the island of Long Beach, NY Storm Risk Management-Risk Informed Assessment of Significant Threat to Human Life

- a dune with a top elevation of + 15 ft above NGVD, a top width of 25 ft, and landward and seaward slopes of 1V:5H along the entire project area except where the City of Long Beach boardwalk is located;
- sand barrier located directly beneath the City of Long Beach boardwalk with a 25 ft crest width at elevation +15.0' NGVD with a 1V:3H landward slope and 1V:5H seaward slope except at boardwalk seaside ramp locations, where it has a 1V:2.5H landward and seaward slope. The toe of the sand barrier will extend approximately 15 ft seaward of the boardwalk;
- a beach berm extending 110 ft from the seaward toe of the recommended dune or sand barrier at an elevation of +10 ft NGVD, then gradually sloping approximately between 1V:20H (Point Lookout) and 1V:35H (Long Beach and Lido Beach) to match the existing bathymetry;
- a total sand fill quantity of 6,600,000 cy for the initial beach fill placement, including tolerance, overfill and advanced nourishment;
- planting of 12 acres of dune grass and installation of 47,000 lf of sand fence;
- construction of 12 timber dune walkovers (including 8 ADA and 1 extending from the boardwalk), 12 gravel surface dune walkovers, 8 extensions of existing dune walkovers, 8 gravel surface vehicle accessways, 2 swing gate vehicle access structures, 1 timber raised vehicle accessway, reconstruction of 1 lifeguard headquarters, construction of timber retaining walls around: 5 existing comfort stations, 2 comfort/lifeguard stations, and 1 lifeguard headquarters (including the existing concession stands); replacement of 11,000 LF of boardwalk deck with composite wood;
- rehabilitation of 17 of the existing groins, plus the rehabilitation and 100-ft extension of the existing terminal groin at Point Lookout (18 structures total);
- 7 newly constructed groins at the eastern end of the island (3 of which are deferred construction to be built in the future if required);
- creation of 5,000 lf of bird nesting and foraging area for piping plovers and least terns (within the Town of Hempstead)
- advanced nourishment to ensure the integrity of the initial beach fill design;
- and periodic nourishment of approximately 1,726,000 cy of beach fill material at 5 year intervals for the 50 year life of the project.
- 3. Risk Informed Assessment. A large residential community benefits from the Long Beach, NY Hurricane Risk Management project. Elements of the project, (i.e. dune and berm beachfill) may be subject to overtopping and exceedence. Therefore, a Safety Assurance Review (SAR) as part of a Type I IEPR is warranted due to the potential for risk to life safety involved in any CSDR study.

4. Determination. A SAR is required at this time.

Chief, Engineering Division