



DEPARTMENT OF THE ARMY  
US ARMY CORPS OF ENGINEERS, NEW YORK DISTRICT  
JACOB K. JAVITS FEDERAL BUILDING  
26 FEDERAL PLAZA  
NEW YORK NY 10278-0090

AUG 09 2023

Mr. Dennis Reinknecht  
Director Division of Resilience Engineering and Construction  
New Jersey Department of Environmental Protection  
501 East State Street  
Mail Code 501-01A  
P.O. Box 420  
Trenton, NJ 08625-0420

Dear Mr. Reinknecht:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. Section 1002 requires the District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigation's appropriations since October 1, 2009, until June 10, 2014. Studies initiated after June 10, 2014, also require notification of milestones within 90 days of signing the Feasibility Cost Sharing Agreement. Notification is also required when milestones have changed.

This certified letter provides a list of current studies, projects, their managers, and schedules. Schedules are based on the assumption of full funding (Federal and non-Federal) over the course of the study. Up-to-date study schedules will be posted and available to the public on the New York District website (<https://www.nan.usace.army.mil>). All schedules and missed deadlines will also be submitted in an annual report to Congress. Currently there are two projects to be reported. Other studies reported in prior years have all been completed.

If you have any questions, please contact the project managers or their program manager, Mr. Paul Tumminello (Civil), 917-790-8210.

Sincerely,

A handwritten signature in black ink, appearing to read "Alex Young", written in a cursive style.

Alexander, L. Young  
Colonel, U.S. Army  
Commander and District Engineer

Enclosure

## SUMMARY OF MILESTONES BY PROJECT

### CIVIL WORKS PROJECTS:

#### **NY & NJ Harbor and Tributaries CSRM Focus Area Feasibility Study**

Project Manager: Bryce Wisemiller, (917) 790-8307

Milestone	Milestone Date*
Release of Draft Feasibility Report	22 September 2022
District Submittal of Final Feasibility Report	TBD
Signed Chief's Report	15 June 2024

\*As per the second approved exemption (April 2021) which states the Chief's Report will be completed no later than June 15, 2024. A third exemption request is anticipated and will likely reschedule this study completion milestone as well as other remaining study milestones.

#### **Green Brook (Upper Basin) General Reevaluation, NJ**

Project Manager: Nathanael Wales, (917) 790-8731

Milestone	Milestone Date
FCSA Execution	28 September 2022*
Alternatives Milestone	2 February 2023*
TSP	20 December 2023
Release of Draft Feasibility Report	20 February 2024
District Submittal of Final Feasibility Report	31 October 2024
Signed Chief's Report	23 June 2025

\* This milestone has been met on this date.

#### **Sea Bright to Manasquan, NJ General Reevaluation**

Project Manager: Jason Shea, (917) 790-8727

Milestone	Milestone Date
FCSA Execution	18 October 2022*
Alternatives Milestone	24 February 2023*
TSP	30 April 2024
Release of Draft Feasibility Report	28 June 2024
District Submittal of Final Feasibility Report	31 July 2025
Signed Chief's Report	17 October 2025

\* This milestone has been met on this date.

**Raritan Bay and Sandy Hook Bay, NJ CSR (Keansburg) Feasibility Study**

Project Manager: David Gentile, (917) 790-8483

Milestone	Milestone Date
FCSA Execution	18 October 2022*
Alternatives Milestone	8 February 2023*
TSP	8 February 2024
Release of Draft Feasibility Report	10 April 2024
District Submittal of Final Feasibility Report	29 October 2025
Signed Chief's Report	21 April 2026

\* This milestone has been met on this date.

**Rahway River (Fluvial), NJ Flood Risk Management Feasibility Study**

Project Manager: name, phone number

Milestone	Milestone Date
FCSA Execution	28 February 2023*
Alternatives Milestone	TDB
TSP	30 April 2024
Release of Draft Feasibility Report	28 June 2024
District Submittal of Final Feasibility Report	30 September 2025
Signed Chief's Report	28 February 2026

\* This milestone has been met on this date.