



DEPARTMENT OF THE ARMY  
U.S. ARMY CORPS OF ENGINEERS, NEW YORK DISTRICT  
JACOB K. JAVITS FEDERAL BUILDING  
26 FEDERAL PLAZA  
NEW YORK NEW YORK 10278-0090

JUN 29 2018

Mr. Alan Fuchs, Bureau Chief  
Bureau of Flood Protection and Dam Safety, Division of Water  
New York State Department of Environmental Conservation  
625 Broadway  
Albany, New York 12233-3504

Dear Mr. Fuchs:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. Section 1002 requires the District Engineer to provide non-Federal interests a notification of feasibility study milestones schedules for all active studies that received Investigation Appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of milestones within 90 days of signing the Feasibility Cost Sharing Agreement. Notification is also required when milestones have changed.

This certified letter provides a list of current studies, projects, their managers and schedules. Schedules are based on the assumption of full funding (Federal and non-Federal) over the course of study. Updated study schedules will be posted and available to the public on the New York District website. (<http://www.nan.usace.army.mil>) All schedules and missed deadlines will also be submitted in an annual report to Congress.

If you have any questions please contact the project managers or their program managers, Mr. Paul Tumminello (Civil), 917-790-8210 and Mr. Anthony Ciorra (Hurricane Sandy), 917-790-8208.

Sincerely,

A handwritten signature in black ink, appearing to read "T. D. Asbery", is written over a horizontal line.

Thomas D. Asbery  
Colonel, U.S. Army  
Commander

Enclosure

## SUMMARY OF MILESTONES BY PROJECT

### CIVIL WORKS PROJECTS

#### **Hudson River Habitat Restoration, NY**

Project Manager: Lisa Baron, (917) 790-8306

Milestone	Milestone Date
Release of Draft Feasibility Report	March 2019
District Submittal of the Final Feasibility Report	April 2020
MCS Transmittal of the Final Feasibility Report	NA
Civil Works Review Board (Senior Leaders Panel)	July 2020
Signed Chief's Report	November 2020

#### **NY & NJ Harbor & Tributaries**

Project Manager: Bryce Wisemiller, (917) 790-8307

Milestone	Milestone Date*
Release of Draft Feasibility Report	November 2018
District Submittal of the Final Feasibility Report	December 2020
MCS Transmittal of the Final Feasibility Report	February 2021
Civil Works Review Board (Senior Leaders Panel)	March 2021
Signed Chief's Report	July 2022

\*Schedule is tentative pending scoping, assuming longer than three years, and will require approval

#### **Mamaroneck/Sheldrake Rivers, NY**

Project Manager: Matthew Cosby, (917) 790-8080

Milestone	Milestone Date
Release of Draft Feasibility Report	January 22, 2016*
District Submittal of the Final Feasibility Report	November 30 2016*
MCS Transmittal of the Final Feasibility Report	January 11 2017*
Civil Works Review Board	March 23 2017*
Signed Chief's Report	December 14 2017*

\*Completed milestone

\*\*Feasibility Study Approved; Design phase in preparation

#### **Nassau County Back Bays**

Project Manager: Matt Cosby, (917) 790-8080

Milestone	Milestone Date*
Release of Draft Feasibility Report	November 2018
District Submittal of the Final Feasibility Report	October 2019
MCS Transmittal of the Final Feasibility Report	December 2019
Civil Works Review Board (Senior Leaders Panel)	March 2020
Signed Chief's Report	September 2020

\*Schedule is tentative pending scoping, assuming longer than three years, and will require approval

**Lake Montauk Harbor, NY**

Project Manager: Nate Wales, (917) 790-8731

Milestone	Milestone Date
Release of Draft Feasibility Report	TBD*
District Submittal of the Final Feasibility Report	TBD
MSC Transmittal of the Final Feasibility Report	TBD
Civil Works Review Board	TBD
Signed Chief's Report	TBD

\*Study is being transferred out of the Sandy program back into the Civil Works program as a Navigation only study. Schedule impacts are currently under assessment.

**SANDY PROJECTS****South Shore of Staten Island, NY\*\*:**

Project Manager: Frank Verga, (917) 790-8212

Milestone	Milestone Date
Release of Draft Feasibility Report	June 12, 2015*
District Submittal of the Final Feasibility Report	April 27, 2016*
MSC Transmittal of the Final Feasibility Report	June 20, 2016*
Civil Works Review Board	<i>N/A – No CWRB required</i>
Signed <b>Director's</b> Report	October 27, 2016*

\*Completed Milestone

**\*\* Feasibility Study approved; Design phase underway****Fire Island Inlet to Montauk Point, NY Reformulation Study**

Project Manager: Frank Verga, (917) 790-8212

Milestone	Milestone Date
Release of Draft Feasibility Report	July 19, 2016*
District Submittal of the Final Feasibility Report	August 2018
MSC Transmittal of the Final Feasibility Report	NA
Civil Works Review Board (Senior Leaders Panel)	January 2019
Signed Chief's Report	August 2019

\*Completed milestone

**East Rockaway Inlet to Rockaway Inlet and Jamaica Bay, NY:**

Project Manager: Dan Falt, 917-790-8212

Milestone	Milestone Date
Release of Draft Feasibility Report	August 18, 2016*
District Submittal of the Final Feasibility Report	November 2018
MSC Transmittal of the Final Feasibility Report	December 2018
Civil Works Review Board	January 2019
Signed Chief's Report	April 2019

\*Completed milestone

**Hashamomuck Cove, NY**

Project Manager: Dan Falt, 917-790-8212

Milestone	Milestone Date
Release of Draft Feasibility Report	August 12, 2016*
District Submittal of the Final Feasibility Report	TBD
MSC Transmittal of the Final Feasibility Report	TBD
Civil Works Review Board	TBD
Signed Chief's Report	TBD

\*Completed Milestone

\*\*Study schedule is being revised

**North Shore of Long Island, Asharoken, NY**

Project Manager: Jason Shea, 917-790-8727

Milestone	Milestone Date
Release of Draft Feasibility Report	November 25, 2015*
District Submittal of the Final Feasibility Report	December 9, 2016*
MSC Transmittal of the Final Feasibility Report	TBD**
Civil Works Review Board	TBD**
Signed Chief's Report	TBD**

\* If the study resumes with a locally preferred plan (LPP), the draft report will be revised and released to the public again.

\*\* Local Partners have submitted a request to resume study and pursue an LPP. Study remains inactive, but approval to coordinate with the local partner was provided by NAD on 8 June.

**North Shore of Long Island, Bayville, NY: Study terminated**