



DEPARTMENT OF THE ARMY
US ARMY CORPS OF ENGINEERS, NEW YORK DISTRICT
JACOB K. JAVITS FEDERAL BUILDING
26 FEDERAL PLAZA
NEW YORK NY 10278-0090

SEP 24 2020

Mr. Alan Fuchs, Bureau Chief
Bureau of Flood Protection and Dam Safety, Division of Water
New York State Department of Environmental Conservation
625 Broadway
Albany, New York 12233-3504

Dear Mr. Fuchs:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. Section 1002 requires the District Engineer to provide non-Federal interests a notification of feasibility study milestones schedules for all active studies that received Investigation appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of milestones within 90 days of signing the Feasibility Cost Sharing Agreement. Notification is also required when milestones have changed.

This certified letter provides a list of current studies, projects, their managers and schedules. Schedules are based on the assumption of full funding (Federal and non-Federal) over the course of study. Updated study schedules will be posted and available to the public on the New York District website (<https://www.nan.usace.army.mil>). All schedules and missed deadlines will also be submitted in an annual report to Congress.

If you have any questions please contact the project managers or their program managers, Mr. Paul Tumminello (Civil), 917-790-8210 and Mr. Anthony Ciorra (Hurricane Sandy), 917-790-8208.

Sincerely,


Matthew W. Luzzatto
Colonel, U.S. Army
Commander and District Engineer

Enclosure

SUMMARY OF MILESTONES BY PROJECT

CIVIL WORKS PROJECTS

Hudson River Habitat Restoration, NY

Project Manager: Lisa Baron, (917) 790-8306

| Milestone | Milestone Date |
|--|-------------------|
| Release of Draft Feasibility Report | June 07, 2019* |
| District Submittal of the Final Feasibility Report | August 7, 2020* |
| MSC Transmittal of the Final Feasibility Report | N/A |
| Civil Works Review Board (Senior Leaders Panel) | N/A |
| Signed Chief's Report | December 04, 2020 |

*Completed milestone for internal release of draft report. Public release of draft report occurred on June 26, 2019

NY & NJ Harbor and Tributaries CSRM Focus Area Feasibility Study

Project Manager: Bryce Wisemiller, (917) 790-8307

| Milestone | Milestone Date* |
|---|-----------------|
| Release of Draft Feasibility Report | TBD |
| District Submittal of Final Feasibility Report | TBD |
| MSC Transmittal of the Final Feasibility Report | N/A |
| Civil Works Review Board (Senior Leaders Panel) | NA |
| Signed Chief's Report | TBD |

* Milestones TBD pending future funding

Lake Montauk Harbor, NY

Project Manager: Nate Wales, (917) 790-8731

| Milestone | Milestone Date** |
|--|------------------|
| Release of Draft Feasibility Report | July 26, 2019 |
| District Submittal of the Final Feasibility Report | July 31, 2020 |
| MSC Transmittal of the Final Feasibility Report | N/A |
| Civil Works Review Board | NA |
| Signed Chief's Report | NA |

** Project is being proposed for Continuing Authorities Program for next phase pending approval of the final report

SANDY PROJECTS

Fire Island Inlet to Montauk Point, NY Reformulation Study

Project Manager: Janeen Minguillo, (917) 790-8104

| Milestone | Milestone Date |
|--|-------------------|
| Release of Draft Feasibility Report | July 19, 2016* |
| District Submittal of the Final Feasibility Report | October 23, 2019* |
| MSC Transmittal of the Final Feasibility Report | N/A |
| Civil Works Review Board (Senior Leaders Panel) | N/A |
| Signed Chief's Report | July 9, 2020* |

*Completed milestone

East Rockaway Inlet to Rockaway Inlet and Jamaica Bay, NY:

Project Manager: Dan Falt, (917) 790-8212

| Milestone | Milestone Date |
|--|------------------|
| Release of Draft Feasibility Report | August 18, 2016* |
| District Submittal of the Final Feasibility Report | May 10, 2019* |
| MSC Transmittal of the Final Feasibility Report | N/A |
| Civil Works Review Board (Senior Leaders Panel) | N/A |
| Signed Chief's Report | August 22, 2019* |

*Completed milestone

Hashamomuck Cove, NY

Project Manager: Dan Falt, (917) 790-8212

| Milestone | Milestone Date |
|--|--------------------|
| Release of Draft Feasibility Report | August 12, 2016* |
| District Submittal of the Final Feasibility Report | July 12, 2019* |
| MSC Transmittal of the Final Feasibility Report | N/A |
| Civil Works Review Board (Senior Leaders Panel) | N/A |
| Signed Chief's Report | December 09, 2019* |

*Completed Milestone

North Shore of Long Island, Asharoken, NY

Project Manager: Jason Shea, (917)-790-8727

| Milestone | Milestone Date |
|--|-------------------|
| Release of Draft Feasibility Report | November 25, 2015 |
| District Submittal of the Final Feasibility Report | December 9, 2016 |
| MSC Transmittal of the Final Feasibility Report | N/A* |
| Civil Works Review Board | N/A* |
| Signed Chief's Report | N/A* |

* Feasibility study has been terminated due to lack of support of the recommend plan by the local sponsor

