



DEPARTMENT OF THE ARMY
US ARMY CORPS OF ENGINEERS, NEW YORK DISTRICT
JACOB K. JAVITS FEDERAL BUILDING
26 FEDERAL PLAZA
NEW YORK NY 10278-0090

SEP 24 2020

Mr. David Rosenblatt, Assistant Commissioner
New Jersey Department of Environmental Protection
501 East State Street
Mail Code 501-01A
P.O. Box 420
Trenton, NJ 08625-0420

Dear Mr. Rosenblatt:

Section 1002 of the Water Resources Reform and Development Act of 2014 (WRRDA) allows for greater transparency in the notification and reporting of feasibility study milestones. Section 1002 requires the District Engineer to provide non-Federal interests a notification of feasibility study milestone schedules for all active studies that received Investigations appropriations since October 1, 2009 until June 10, 2014. Studies initiated after June 10, 2014 also require notification of milestones within 90 days of signing the Feasibility Cost Sharing Agreement. Notification is also required when milestones have changed.

This certified letter provides a list of current studies, projects, their managers and schedules. Schedules are based on the assumption of full-funding (Federal and non-Federal) over the course of the study. Up-to-date study schedules will be posted and available to the public on the New York District website (<https://www.nan.usace.army.mil>). All schedules and missed deadlines will also be submitted in an annual report to Congress.

If you have any questions please contact the project managers, or their program managers Mr. Paul Tumminello (Civil), 917-790-8210 and Mr. Anthony Ciorra (Hurricane Sandy), 917-790-8208.

Sincerely,


Matthew W. Luzzatto
Colonel, U.S. Army
Commander and District Engineer

Enclosure

SUMMARY OF MILESTONES BY PROJECT

CIVIL WORKS PROJECTS:

Passaic River Main Stem, NJ

Project Manager: Jason Shea, (917) 790-8727

Milestone	Milestone Date
Pre-TSP Summary Report and Briefing	December, 2016*
Phase 1 Approval	May, 2017*
Phase 2 Rescoping and Waiver Submittal	TBD**
Release of Draft Feasibility Report	TBD**
District Submittal of Final Feasibility Report	TBD**
MSC Transmittal of Final Feasibility Report	TBD**
Civil Works Review Board (Senior Leaders Panel)	TBD**
Signed Chief's Report	TBD**

* Completed Milestones

**Milestones listed as TBD are dependent on having a non-Federal sponsor and approval to advance study beyond current phase. Study termination is pending absent further action.

NY & NJ Harbor and Tributaries CSRM Focus Area Feasibility Study

Project Manager: Bryce Wisemiller, (917) 790-8307

Milestone	Milestone Date*
Release of Draft Feasibility Report	TBD
District Submittal of Final Feasibility Report	TBD
MSC Transmittal of the Final Feasibility Report	N/A
Civil Works Review Board (Senior Leaders Panel)	N/A
Signed Chief's Report	TBD

*Milestones TBD pending future funding

Peckman River Basin, NJ

Project Manager: Dag Madara, (917) 790-8730

Milestone	Milestone Date*
Release of Revised Draft Feasibility Report	October 09, 2019*
District Submittal of Final Feasibility Report	December 13, 2019*
MSC Transmittal of the Final Feasibility Report	N/A
Civil Works Review Board (Senior Leaders Panel)	N/A
Signed Chief's Report	April 29, 2020*

*Completed Milestone

SANDY PROJECTS:

Passaic River Tidal Protection Area, NJ

Project Manager: Jason Shea, (917) 790-8727

Milestone	Milestone Date
Release of Draft Feasibility Report	September 29, 2017*
District Submittal of Final Feasibility Report (to HQ)	April 9, 2019*
MSC Transmittal of Final Feasibility Report	April 9, 2019*
Civil Works Review Board (Senior Leaders Panel)	N/A
Signed Director's Report	August 16, 2019*

*Completed Milestone

Rahway River Basin (Tidal), NJ

Project Manager: Rifat Salim (917) 790-8215

Milestone	Milestone Date*
Release of Draft Feasibility Report	May 26, 2017*
District Submittal of Final Feasibility Report	January 30, 2020*
MSC Transmittal of the Final Feasibility Report	N/A
Civil Works Review Board (Senior Leaders Panel)	N/A
Signed Chief's Report	June 9, 2020*

*Completed Milestone

Highlands, NJ

Project Manager: Dave Gentile (917) 790-8483

Milestone	Milestone Date
Release of Draft Feasibility Report	June 25, 2015*
District Submittal of Final Feasibility Report	February 10, 2020*
MSC Transmittal of the Final Feasibility Report	N/A
Civil Works Review Board (Senior Leaders Panel)	N/A
Signed Chief's Report	August 25, 2020*

*Completed Milestone

